

MPLADS Fund For the Year 2007-08

Sl. No	Name of the Scheme	Adm. Approval Amount	Tech. Sanction Amount	Fund Released			Physical Progress (P.C.)	Financial Progress	Executing Agency	Remarks
				1 st Inst.	2 nd Inst.	Balance				
1	2	3	4	6	7	8	9	10	12	
1	Construction of Bokulia Auditorium Hall	7.00	7.00	5.25	1.75	0.00	100%	100%	PD, DRDA,	
2	Construction of Staff Restaurant	5.00	5.00	5.00	0.00	0.00	100%	100%	DC, Karbi Anglong	
3	Construction of Road 5 KM at Naharbari, Silputa (Rongtara)	5.00	5.00	3.75	1.25	0.00	100%	100%	BDO, Rongmongwe	
4	Construction of Habe Pinpo House, Punja Borpathar	5.00	5.00	4.50	0.50	0.00	100%	100%	BDO, Chinthong	
5	Construction of Boro Bibah Bhawan	5.00	5.00	3.75	1.25	0.00	100%	100%	BDO, Howraghat	
6	Const. of Open Stage at Dillai	3.00	3.00	2.25	0.75	0.00	100%	100%	PD, DRDA,	
7	Construction of Diphu Sangeet Vidyalaya	3.00	3.00	2.25	0.75	0.00	100%	100%	PD, DRDA,	
8	Construction of Dimasa Community Hall at Dhansiri	3.00	3.00	2.25	0.75	0.00	100%	100%	PD, DRDA,	
9	Construction of Naga Community Hall at Jongpha	3.00	3.00	2.25	0.75	0.00	100%	100%	BDO, Nilip	
10	Construction of Tiwa Cultural Hall at Umsowai	3.00	3.00	2.25	0.75	0.00	100%	100%	BDO, Amri	
11	Construction of Adivashi Students' Hostel, Diphu	3.00	3.00	2.25	0.75	0.00	100%	100%	PD, DRDA,	
12	Construction of Srimanta Sankardev Bhawan, Bokulia	3.00	3.00	2.25	0.75	0.00	100%	100%	BDO, Langsomepi	
13	Construction of Srimanta Sankardev Bhawan at Silonijan	3.00	3.00	2.25	0.75	0.00	100%	100%	BDO, Bokajan	
14	Construction of Garo Cultural Hall, Indira Nagar	3.00	3.00	2.25	0.75	0.00	100%	100%	BDO, Rongkhang	
15	Construction of Nepali Cultural Hall, at Hawang	3.00	3.00	2.25	0.75	0.00	100%	100%	BDO, Chinthong	
16	Construction of Khasi (Kharwang) Cultural Hall, Amser	3.00	3.00	1.50	1.50	0.00	100%	100%	BDO, Chinthong	
17	Construction of Bengali Cultural Club at Bokajan	3.00	3.00	2.25	0.75	0.00	100%	100%	BDO, Bokajan	
18	Construction of Kuki Cultural Club at Pangjong-Mulkhang	3.00	3.00	2.25	0.75	0.00	100%	100%	BDO, Bokajan	
19	Construction of Hindustani (Hindi Speaking) Cultural Hall, at Nawai Bill	3.00	3.00	2.25	0.75	0.00	100%	100%	BDO, Socheng	
20	Construction of C/ Fishery at Chowkihola	2.00	2.00	1.50	0.50	0.00	100%	100%	BDO, Nilip	

MPLADS Fund For the Year 2007-08

Sl. No	Name of the Scheme	Adm. Approv al Amount	Tech. Sanction Amount	Fund Released			Physical Progress (P.C.)	Financial Progress	Executing Agency	Remarks
				1 st Inst.	2 nd Inst.	Balance				
1	2	3	4	6	7	8	9	10	12	
21	Const. of C/ Fishery at Samding Bey Gaon, Parakhowa	2.00	2.00	1.50	0.50	0.00	100%	100%	BDO, Samelangso	
22	Construction of C/Fishery at Bahbari Das Gaon, Langhin	2.00	2.00	1.50	0.50	0.00	100%	100%	BDO, Howraghat	
23	Const. of C/ Fishery at Diphu (Sri Bronson Engti)	2.00	2.00	1.50	0.50	0.00	100%	100%	PD, DRDA, Diphu	
24	Construction of Community Fishery at Tumpreng	1.00	1.00	0.75	0.25	0.00	100%	100%	BDO, Rongkhang	
25	Construction of Community Fishery at Kheroni	1.00	1.00	0.75	0.25	0.00	100%	100%	BDO, Socheng	
26	Const. of C/ Fishery at Dengaon	1.00	1.00	0.75	0.25	0.00	100%	100%	BDO, Samelangso	
27	Construction of Community Fishery at Amtereng	1.00	1.00	0.75	0.25	0.00	75%	75%	BDO, Rongkhang	
28	Repairing of School Building at Village-Monjang	1.00	1.00	0.75	0.25	0.00	100%	100%	BDO, Lumbajong	
29	Construction of Community Fishery at Hamren	1.00	1.00	0.75	0.25	0.00	100%	100%	BDO, Chinthong	
30	Const. of C/Fishery at Diphu (Smt. Kasang Hansepi)	1.00	1.00	0.75	0.25	0.00	100%	100%	PD, DRDA,	
31	Const. of Community Fishery at Bokulia	1.00	1.00	0.75	0.25	0.00	100%	100%	BDO, Langsomepi	
32	Ambulance (Jeep) Geeta Ashram, Diphu	4.50	4.50	2.25	2.25	0.00	100%	100%	DC, Karbi Anglong	
33	Construction of Community Fishery at Parakhowa	2.50	2.50	1.875	0.63	0.00	100%	100%	BDO, Samelangso	
34	Construction of C/ Fishery at Parakhowa	1.00	1.00	0.75	0.25	0.00	100%	100%	-do-	
35	Construction of Foot Path at Barhai Gaon, Parakhowa	1.00	1.00	0.75	0.25	0.00	100%	100%	BDO, Samelangso	
36	Construction of Road at Sankar Gaon, Parakhowa	1.00	1.00	0.75	0.25	0.00	100%	100%	BDO, Samelangso	
37	Engti)	1.00	1.00	0.75	0.25	0.00	100%	100%	BDO, Samelangso	
38	Rongpipi)	1.00	1.00	0.75	0.25	0.00	100%	100%	BDO, Samelangso	
39	Const. of C/ Fishery at Diphu (Miss Leena Engtipi)	1.00	1.00	0.75	0.25	0.00	100%	100%	PD, DRDA,	
40	Construction of C/Fishery at Hidibonglong, Howraghat	2.00	2.00	1.50	0.50	0.00	100%	100%	BDO, Howraghat	
41	Construction of Cremation ground boundary wall (Area 10 Bigha) at Bahoni Adarsha Gaon	2.00	2.00	1.50	0.50	0.00	100%	100%	BDO, Langsomepi	
42	Construction of Building of Diphu Kendriya Vidyalaya	15.00	15.00	13.50	1.50	0.00	100%	100%	EE, PWD, Building,	
43	Construction of building for Diphu Sangeet Vidyalaya	3.00	3.00	2.25	0.75	0.00	100%	100%	BDO, Lumbajong	

MPLADS Fund For the Year 2007-08

Sl. No	Name of the Scheme	Adm. Approval Amount	Tech. Sanction Amount	Fund Released			Physical Progress (P.C.)	Financial Progress	Executing Agency	Remarks
				1 st Inst.	2 nd Inst.	Balance				
1	2	3	4	6	7	8	9	10	12	
44	Construction of Bihutoli Mukoli Manch at Silonijan	2.00	2.00	1.00	1.00	0.00	100%	100%	BDO, Bokajan	
45	Construction of Chat Puja Ghat construction at Diphu	1.00	1.00	0.75	0.25	0.00	100%	100%	BDO, Lumbajong	
46	Construction of KAPC Youth Hall at Rongkhelan, Diphu	2.00	2.00	1.50	0.50	0.00	100%	100%	BDO, Lumbajong	
47	Construction of building for North Point School, Diphu	3.00	3.00	2.25	0.75	0.00	100%	100%	BDO, Lumbajong	
48	Construction of Community Fishery at Kungripi	1.00	1.00	0.50	0.50	0.00	100%	100%	BDO, Chinthong	
49	Construction of Community Fishery at Plimpllangso	1.00	1.00	0.50	0.50	0.00	100%	100%	BDO, Lumbajong	
50	Construction of Water Harvesting at Sangmi Hanse Village	1.00	1.00	0.50	0.50	0.00	100%	100%	BDO, Bokajan	
51	Construction of Road with Sand Gravel at Sukhanjan, Nepali Basti	1.00	1.00	0.50	0.50	0.00	100%	100%	BDO, Bokajan	
52	Construction of Water Harvesting at Tank at Umru	1.00	1.00	0.50	0.50	0.00	100%	100%	BDO, Chinthong	
53	Const. of Community fishery at Polytechnic Langtuk Bongrung Gaon	1.00	1.00	0.50	0.50	0.00	100%	100%	PD, DRDA, Diphu	
54	Const. of Martyr Park at Langkianvong Model Village, Longnit	1.00	1.00	0.50	0.50	0.00	100%	100%	BDO, Lumbajong	
55	Const. of Water Harvesting Tank at Polytechnic	1.00	1.00	0.50	0.50	0.00	100%	100%	PD, DRDA, Diphu	
56	Const. of Community Fishery at Bura Kramsa Gaon	1.00	1.00	0.50	0.50	0.00	100%	100%	PD, DRDA, Diphu	
57	Const. of Community Fishery at Ati Gaon, Bokulia	1.00	1.00	0.50	0.50	0.00	100%	100%	BDO, Langsomepi	
58	Const. of Community Fishery at Bokulia Haldi Ati	1.00	1.00	0.50	0.50	0.00	100%	100%	BDO, Langsomepi	
59	Const. of Road from Junaram to Rongpi Gaon (2 KM)	1.00	1.00	0.50	0.50	0.00	100%	100%	BDO, Bokajan	
60	Const. of Community Fishery at Birla	1.00	1.00	0.50	0.50	0.00	100%	100%	PD, DRDA, Diphu	
61	Const. of Community Fishery at Bordeka Englung Gaon (Smti. Kadom Kramsapi)	1.00	1.00	0.75	0.25	0.00	100%	100%	BDO, Samelangso	

MPLADS Fund For the Year 2007-08

Sl. No	Name of the Scheme	Adm. Approv al Amount	Tech. Sanction Amount	Fund Released			Physical Progress (P.C.)	Financial Progress	Executing Agency	Remarks
				1 st Inst.	2 nd Inst.	Balance				
1	2	3	4	6	7	8	9	10	12	
62	Const. of Community Fishery at Men Sing Engleng Gaon (Smti. Basapi Kramsapi)	1.00	1.00	0.75	0.25	0.00	100%	100%	BDO, Samelangso	
63	Const. of Community Fishery at Men Sing Engleng Gaon (Smti. Karen Kramsapi)	1.00	1.00	0.75	0.25	0.00	100%	100%	BDO, Samelangso	
64	Const. of Community Fishery at Bordeka Engleng Gaon (Smti. Katu Tokbipi)	1.00	1.00	0.75	0.25	0.00	100%	100%	BDO, Samelangso	
65	Const. of Cultural Hall at Diphu (Rongkhelan)	1.00	1.00	0.50	0.50	0.00	100%	100%	BDO, Lumbajong	
66	Const. of Community Fishery at Dharamnala	1.00	1.00	0.50	0.50	0.00	100%	100%	BDO, Lumbajong	
67	Const. of Community Fishery at Bora Saw Mill	1.00	1.00	0.50	0.50	0.00	100%	100%	BDO, Lumbajong	
68	Const. of Boundary Wall of Burial Ground at Rongkimi Checharlangso Presbyterian Church, Diphu	1.00	1.00	0.50	0.50	0.00	100%	100%	BDO, Lumbajong	
69	Const. of Community Fishery at Mentila Men Sing Tisso Gaon	1.00	1.00	0.50	0.50	0.00	100%	100%	BDO, Lumbajong	
70	Const. of Community Fishery at Tika, Hamren	1.00	1.00	0.75	0.25	0.00	100%	100%	BDO, Rongkhang	
71	Construction of Community Fishery at Donkamokam	1.00	1.00	0.75	0.25	0.00	100%	100%	BDO, Rongkhang	
72	Construction of Community Fishery at Tengkeralangso	1.00	1.00	0.90	0.10	0.00	100%	100%	PD, DRDA,	
73	Construction of Community Fishery at Beltola (Smti. Homsira Ronghangpi)	1.00	1.00	0.90	0.10	0.00	100%	100%	PD, DRDA,	
74	Construction of Community Fishery at Langcholiet Bura Kramsa Gaon	1.00	1.00	0.90	0.10	0.00	100%	100%	PD, DRDA ,	
75	Construction of Community Fishery at Satgaon	1.00	1.00	0.75	0.25	0.00	100%	100%	BDO, Rongkhang	
76	Const. of Community Fishery at Rongbong Ghat	1.00	1.00	0.75	0.25	0.00	100%	100%	BDO, Nilip	
77	Const. of Road with Sand Gravel at Bokajan(Saktipada Dey)	1.00	1.00	0.50	0.50	0.00	100%	100%	BDO, Bokajan	

MPLADS Fund For the Year 2007-08

Sl. No	Name of the Scheme	Adm. Approv al Amount	Tech. Sanction Amount	Fund Released			Physical Progress (P.C.)	Financial Progress	Executing Agency	Remarks
				1 st Inst.	2 nd Inst.	Balance				
1	2	3	4	6	7	8	9	10	12	
78	Const. of Community Fishery at Bokajan (Sri Bidyasing Rongpi)	1.00	1.00	0.50	0.50	0.00	100%	100%	BDO, Bokajan	
79	Const. of Community Fishery at Bokajan (Sri Men Sing Taro)	1.00	1.00	0.50	0.50	0.00	100%	100%	BDO, Bokajan	
80	Const. of Community Fishery at Bokajan (Sri Sarsing Ingti)	1.00	1.00	0.50	0.50	0.00	100%	100%	BDO, Bokajan	
81	Const. of Community Fishery at Centre Dilawjan (Smti. Purnima Terangpi)	1.00	1.00	0.50	0.50	0.00	100%	100%	BDO, Bokajan	
82	Const. of Community Fishery at Bokajan (Smti. Meena Shyam)	1.00	1.00	0.50	0.50	0.00	100%	100%	PD, DRDA,	
83	Const. of Community Fishery at Gharialdubi	1.00	1.00	0.50	0.50	0.00	100%	100%	BDO, Bokajan	
84	Const. of Community Fishery at Hidipi Bazar	1.00	1.00	0.50	0.50	0.00	100%	100%	BDO, Bokajan	
85	Const. of Community Hall at Ward No. 4, DC Colony, Diphu	5.00	5.00	4.50	0.50	0.00	100%	100%	BDO, Lumbajong	
	Total	170.00	170.00	124.075	45.925	0.00	100%			
	Fund Disbursed to Haflong	30.00	30.00	30.00						
	Total	200.00	200.00	154.075	45.925					