

18-Howraghat (ST) LAC

Year	Implementing Agency.	Sl. No	Name of Scheme	Date of Admn. Approval	Tech. sanction	Fund released			Fund release d in %	Fund Balanc e in %	Remarks
						1 st	2 nd	Balance			
1	4	2	3	5	6	7	8	9	10	11	12
2009-10	BDO Howraghat.	1	Const. of Community Hall at Dighaliati.	3.50	3.50	1.75	1.75	0.00	100%	0%	
2009-10	-do-	2	Const. of Boundary fencing at There Gaon Rongker Ati.	2.50	2.50	1.25	1.25	0.00	100%	0%	
2009-10	-do-	3	Const. of Community Hall at Beloguri Gaon.	3.00	3.00	1.50	1.20	0.30	90%	10%	
2009-10	-do-	4	Const. of Open stage at Dumukhi Jaljuri.	3.00	3.00	1.50	1.20	0.30	90%	10%	
2009-10	-do-	5	Const. of Community Hall at Rongkut Block No.3	1.00	1.00	0.50	0.40	0.10	90%	10%	
2009-10	-do-	6	Const. of Community Hall at Bichu Gaon.	1.00	1.00	0.50	0.50	0.00	100%	0%	
2009-10	-do-	7	Const. of Community Hall at Beloguri (B).	2.00	2.00	1.00	1.00	0.00	100%	0%	
2009-10	-do-	8	Const. of Community Hall at Pan Kumar Bodo Gaon.	1.50	1.50	0.75	0.00	0.75	50%	50%	
2009-10	-do-	9	Const. of Community Hall at Dumukhi Dighalpani Satnami Gaon.	2.00	2.00	1.00	1.00	0.00	100%	0%	
2009-10	-do-	10	Const. of Community Hall at Sukhiram Dahait Gaon, Sangtimili.	0.50	0.50	0.25	0.00	0.25	50%	50%	
2009-10	-do-	11	Const. of Ronga Moncha at Phuloni Gaon	5.00	5.00	2.50	2.50	0.00	100%	0%	
2009-10	-do-	12	Const. of Open Stage including earth filling at Centre Bazar.	5.00	5.00	2.50	2.50	0.00	100%	0%	
2009-10	-do-	13	Market Shop at Bampathar	5.00	5.00	2.50	2.50	0.00	100%	0%	
2009-10	-do-	14	Community Hall at Jamuna Gaon	3.50	3.50	1.75	1.40	0.35	90%	10%	
2009-10	-do-	15	Community Hall at Kampuria Gaon	1.50	1.50	0.75	0.00	0.75	50%	50%	
			Total	40.00	40.00	20.00	17.20	2.80			