

MPLADS Fund For the Year 2008-09

Sl. No	Name of the Scheme	Type	Adm. Approval Amount	Technical Sanction Amount	Fund Released			Physical Progress (P.C.)	Financial Progress	Executing Agency	Remarks
					1 st Inst	2 nd Inst.	Balance				
1	2	3	4	5	6	7	8	9	10	11	12
1	Const. of C/Fishery at Disakreng Engleng Gaon		1.00	1.00	0.50	0.50	0.00	100%	100%	PD DRDA	
2	Const. of C/Fishery at Madhavpur		1.00	1.00	0.50	0.50	0.00	100%	100%	-do-	
3	Const. of C/Fishery at Amreng		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
4	Const. of C/Fishery at Rongmarjong		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
5	Const. of Culverts at Dharamnala.		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
6	Const. of C/Fishery at Beltola, Diphu.		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
7	Const. of C/Fishery at Howraghat.		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
8	Const. of C/Fishery at Doidak.		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
9	Water Harvesting Tank at Lorulangso		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
10	Water Harvesting Tank at Malongso		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
11	Const. of C/Fishery at Rongchingbar		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	

MPLADS Fund For the Year 2008-09

Sl. No	Name of the Scheme	Type	Adm. Approval Amount	Technical Sanction Amount	Fund Released			Physical Progress (P.C.)	Financial Progress	Executing Agency	Remarks
					1 st Inst	2 nd Inst.	Balance				
1	2	3	4	5	6	7	8	9	10	11	12
12	Const. of C/Fishery at Lumding Road 5 mile		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
13	Water Harvesting Tank at Birla		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
14	Const. of C/Fishery at Dhansiri.		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
15	Const. of C/Fishery at Kania Bey Gaon		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
16	Const. of C/Fishery at Bokulia		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
17	Const. of C/Fishery at Langtuk Bongrung Gaon.		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
18	Const. of C/Fishery at Rongmonjir.		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
19	Const. of C/Fishery near Basic Training Centre.		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
20	Const. of C/Hall at Rongbong Ghat.		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
21	Renovation of Sarihajan Seva Kendra		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
22	Const. of C/Fishery at Barhai Sankar Gaon, Parakhowa.		1.00	1.00	0.50	0.50	0.00	100 %	100 %	BDO Samelangso	

MPLADS Fund For the Year 2008-09

Sl. No	Name of the Scheme	Type	Adm. Approval Amount	Technical Sanction Amount	Fund Released			Physical Progress (P.C.)	Financial Progress	Executing Agency	Remarks
					1 st Inst	2 nd Inst.	Balance				
1	2	3	4	5	6	7	8	9	10	11	12
23	Const. of C/Fishery at Donghap.		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
24	Const. of C/Fishery at Dengaon.		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
25	Const. of C/Fishery at Johai Teron Gaon, Phuloni.		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
26	Const. of Water Harvesting Tank at Tongklok.		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
27	Const. of C/Fishery at Dokmoka.		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
28	Water Harvesting Tank at Cherakani Gaon.		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
29	Const. of C/Fishery at Howraghat		1.00	1.00	0.50	0.50	0.00	100 %	100 %	BDO Howraghat	
30	Const. of C/Fishery at On Teron Gaon.		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
31	Water Harvesting Tank at Matikhula.		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
32	Earth filling at Dhaujukha.		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
33	Const. of C/Fishery at Beloguri Gaon.		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	

MPLADS Fund For the Year 2008-09

Sl. No	Name of the Scheme	Type	Adm. Approval Amount	Technical Sanction Amount	Fund Released			Physical Progress (P.C.)	Financial Progress	Executing Agency	Remarks
					1 st Inst	2 nd Inst.	Balance				
1	2	3	4	5	6	7	8	9	10	11	12
34	Water Harvesting Tank at Tinglijan.		1.00	1.00	0.50	0.50	0.00	100 %	100 %	BDO Bokajan.	
35	Water Harvesting Tank at Balipathar.		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
36	Water Harvesting Tank at Shyam Gaon.		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
37	Water Harvesting Tank at Sarkimi Phangcho Gaon.		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
38	Const. of C/Fishery at Junaram Killing Gaon.		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
39	Const. of Road at Dudukhan Bosti.		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
40	Const. of C/Fishery at Neperpatty.		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
41	Const. of Building for Shankar Dev Niketon at Japarajan		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
42	Water Harvesting Tank at Chowkihola		1.00	1.00	0.50	0.50	0.00	100 %	100 %	BDO Nilip	
43	Earth filling at Taradubi		1.00	1.00	0.90	0.10	0.00	100 %	100 %	BDO Rongkhang	
44	Const. of C/Fishery at Kheroni		1.00	1.00	0.90	0.10	0.00	100 %	100 %	-do-	

MPLADS Fund For the Year 2008-09

Sl. No	Name of the Scheme	Type	Adm. Approval Amount	Technical Sanction Amount	Fund Released			Physical Progress (P.C.)	Financial Progress	Executing Agency	Remarks
					1 st Inst	2 nd Inst.	Balance				
1	2	3	4	5	6	7	8	9	10	11	12
45	Const. of C/Fishery at Donkamokam		1.00	1.00	0.90	0.10	0.00	100 %	100 %	-do-	
46	Earth filling at Namghar Area-Parana Ghilani		1.00	1.00	0.90	0.10	0.00	100 %	100 %	-do-	
47	Earth filling at Hamren		1.00	1.00	0.50	0.50	0.00	100 %	100 %	BDO Chinthong	
48	Const. of C/Fishery at Sivpur Bihari Bosti		1.00	1.00	0.90	0.10	0.00	100 %	100 %	BDO Rongkhang	
49	Const. of C/Fishery at Maimaru		1.00	1.00	0.90	0.10	0.00	100 %	100 %	-do-	
50	Const. of C/Fishery at Tumpreng		1.00	1.00	0.90	0.10	0.00	100 %	100 %	-do-	
51	Const. of C/Fishery at Jengkha		1.00	1.00	0.90	0.10	0.00	100 %	100 %	-do-	
52	Const. of C/Fishery at Kheroni (Hajagaphar)		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
53	Const. of C/Fishery at Ghilani		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
54	Const. of C/Fishery at Kheroni(Maimaru)		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
55	Const. of C/Fishery at Longnit		1.00	1.00	0.50	0.50	0.00	100 %	100 %	BDO, Lumbajong	

MPLADS Fund For the Year 2008-09

Sl. No	Name of the Scheme	Type	Adm. Approval Amount	Technical Sanction Amount	Fund Released			Physical Progress (P.C.)	Financial Progress	Executing Agency	Remarks
					1 st Inst	2 nd Inst.	Balance				
1	2	3	4	5	6	7	8	9	10	11	12
56	Const. of C/Fishery at Lorulangso		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
57	Const. of C/Fishery at Rongkangthim, Dillaji.		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
58	Water Harvesting Tank at Malongso		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
59	Const. of C/Fishery at Manja		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
60	Boundary Wall with Iron gate at Diphu Mazid.		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
61	Const. of C/Fishery at Geeta Ashrom		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
62	Const. of C/Fishery at Cheksolangso-I		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
63	Const. of C/Fishery at Cheksolangso-II		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
64	Installation of Bio-Gas Plant at Bokajan.		5.00	5.00	2.50	2.50	0.00	100 %	100 %	BDO Bokajan	
65	Water Harvesting Tank at Chala Kathar.		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
66	Water Harvesting Tank at Dilawjan.		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	

MPLADS Fund For the Year 2008-09

Sl. No	Name of the Scheme	Type	Adm. Approval Amount	Technical Sanction Amount	Fund Released			Physical Progress (P.C.)	Financial Progress	Executing Agency	Remarks
					1 st Inst	2 nd Inst.	Balance				
1	2	3	4	5	6	7	8	9	10	11	12
67	Const. of C/Fishery at Dilawjan		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
68	Sankardev Kala Kristi Vikash Kendra Bhawan at Kampuria Gaon, HGT.		3.00	3.00	1.50	1.50	0.00	100%	100%	BDO Howraghat	
69	Namghar Improvement, Pamgaon Langhin.		3.00	3.00	1.50	1.50	0.00	100%	100%	-do-	
70	Const. of Wall at cremation place at changkar Gaon.		3.00	3.00	1.50	1.50	0.00	100%	100%	-do-	
71	Const of wall at cremation Place at Samding Bey Gaon, Dengaon.		3.00	3.00	1.50	1.50	0.00	100%	100%	-do-	
72	Namghar Improvement at Chandra Nagar, Diphu		3.00	3.00	1.50	1.50	0.00	100%	100%	BDO Lumbajong	
73	Rongker Housing Complex at Rongtheang, Diphu		3.00	3.00	2.70	0.30	0.00	100%	100%	-do-	
74	Rongker Housing Complex at Rongmongwe, Diphu		3.00	3.00	1.50	1.50	0.00	100%	100%	-do-	
75	Const. of Wall at cremation Place of Barhoni Adarsha Gaon, Bokulia.		3.00	3.00	1.50	1.50	0.00	99 %	100 %	BDO Langsomepi	
76	Const. of C/Fishery at Bokulia Atigaon		1.00	1.00	0.50	0.50	0.00	100%	100%	-do-	
77	Const. C/Fishery at Bokulia (Bahoni Adarsha)		1.00	1.00	0.50	0.50	0.00	100%	100%	-do-	

MPLADS Fund For the Year 2008-09

Sl. No	Name of the Scheme	Type	Adm. Approval Amount	Technical Sanction Amount	Fund Released			Physical Progress (P.C.)	Financial Progress	Executing Agency	Remarks
					1 st Inst	2 nd Inst.	Balance				
1	2	3	4	5	6	7	8	9	10	11	12
78	Rengbonghom Sevashram School, Phuloni		1.00	1.00	0.50	0.50	0.00	100%	100%	-do-	
79	Const. of Market Improvement at Parakhowa		5.00	5.00	2.50	2.50	0.00	100%	100%	BDO Samelangso	
80	Sangeet Vidyalaya Improvement at Diphu		5.00	5.00	2.50	2.50	0.00	100%	100%	BDO Lumbajong	
81	Improvement of Diphu Sangeet Vidyalaya.		1.00	1.00	0.50	0.50	0.00	100%	100%	-do-	
82	Const. of Examination Hall, DAV School, Diphu		7.00	7.00	6.30	0.70	0.00	100%	100%	-do-	
83	ISKON at Diphu Rongkhelan		1.00	1.00	0.50	0.50	0.00	100%	100%	-do-	
84	Const. of C/Hall at Parkup Pahar.		3.00	3.00	1.50	1.50	0.00	100%	100%	BDO Rongmongwe	
85	Const. of C/Fishery at Longre.		1.00	1.00	0.50	0.50	0.00	100%	100%	BDO Rongkhang	
86	Const. of wall at cremation place at Tengkeralangso village.		3.00	3.00	1.50	1.50	0.00	100%	100%	-do-	
87	Const. of wall at cremation place at Phankrigaon		3.00	3.00	1.50	1.50	0.00	100%	100%	-do-	
88	Const. of C/Fishery at Bi- henru Jengkha		1.00	1.00	0.50	0.50	0.00	100%	100%	-do-	

MPLADS Fund For the Year 2008-09

Sl. No	Name of the Scheme	Type	Adm. Approval Amount	Technical Sanction Amount	Fund Released			Physical Progress (P.C.)	Financial Progress	Executing Agency	Remarks
					1 st Inst	2 nd Inst.	Balance				
1	2	3	4	5	6	7	8	9	10	11	12
89	Const. of Fishery at Gharialdubi		1.00	1.00	0.50	0.50	0.00	100 %	100 %	BDO Bokajan	
90	Improvement of Reliance Club Shantipur		3.00	3.00	1.50	1.50	0.00	100 %	100 %	-do-	
91	Const. of Fishery at Hidipi		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
92	Const. of Fishery at Bokajan		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
93	Const. of Fishery at Bokajan		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
94	Const. of Fishery at Bokajan		1.00	1.00	0.50	0.50	0.00	100 %	100 %	-do-	
95	Garbage carring 407 Truck for Bokajan Town Committee		5.00	5.00	2.50	2.50	0.00	100 %	100 %	-do-	
96	Const. of Fishery at Diphu Rongkhelan.		1.00	1.00	0.90	0.10	0.00	100 %	100 %	BDO Lumbajong	
97	Garbage carring 407 Truck for Diphu Town Committee.		5.00	5.00	2.50	2.50	0.00	100 %	100 %	-do-	
98	Const. of Badan Kro Memorial School Buldge.		5.00	5.00	2.50	2.50	0.00	100 %	100 %	P.D. DRDA	
99	Const. of Fishery at Morten		1.00	1.00	0.50	0.50	0.00	100 %	100 %	BDO Amri	

MPLADS Fund For the Year 2008-09

Sl. No	Name of the Scheme	Type	Adm. Approval Amount	Technical Sanction Amount	Fund Released			Physical Progress	Financial Progress	Executing Agency	Remarks
					1 st Inst	2 nd Inst.	Balance	(P.C.)			
1	2	3	4	5	6	7	8	9	10	11	12
	Balance		153.00	153.00	84.10	68.90	0.00				
	Fund Disbursed to Haflong		47.00	47.00	47.00		0.00				
	Balance		200.00	200.00	131.10		0.00				